BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Replacing burnout UG cables and Deteriorated street lights by LED Street lights by LED Street lights to Allalasandra ROB Yelahanka Main road ward No 04
2	Estimate cost / amount	Rs.14.60 Lakhs
3	Name Of Contractor	M/S Prashanth Electricals
4	Amount of Contractor	Rs.978571/-
5	Agreement No.	EE/ELE/YZ/WO/000007/2021-22, Dt:17-11-202
6	No. and date Under which the work order has been issued	EE/ELE/YZ/Agree/000007/2021-22, Dt:17-11-202
7	Time limit originally fixed for completion	14.02.2022
8	Date of application by the contractor for granting extension	15.02.2022
9	Date of receipt of application in the sub-division office	11.02.2022
10	Extension granted if any	YES
	1. From	15.02.2022
	2. To	24.06.2022
11	Work Carriedout by the contractor during the original period stipulated in contract	60%
12	Work carried out during the first period of extension	40%
13	Work carried out during And extension	100%
14	Time now applied for	113 Days
15	Date of recommending time limit applied	113 Days
16	Wheather the original application of contractor is enclosed	YES

17	**Balance work remaining to be done**	YES
18	**Probable time required for completion of remaining work**	-
19	**Cost of work charged establishment charge on the work after the expiry of original period**	Rupees Per day 107/- Total fine Rs.1209/-
20	**Wheather the notice as per clause has been issued**	YES
21	**Report by Asst. Executive engineer**	ಗುತ್ತಿಗೆದಾರರ ಆರೋಗ್ಯಹದಗೆಟ್ಟ ಕಾರಣವನ್ನು ಮತ್ತು ಪಾಲಿಕೆಯಿಮಧ ಪಾವತಿಯಾಗಬೇಕಿರುವ ಬಹುತೇಕ ಬಿಲ್ಲುಗಳು ಸ್ಥಗಿತವಾಗಿ ಆರ್ಥಿಕವಾಗಿ ತೊಂದರೆಯ ಕಾರಣ ನೀಡಿರುವುದರಿಂದ ಮಾನವೀಯ ದೃಷ್ಟಿಯಿಂದ ಸದರಿ ಕಾಮಗಾರಿಗೆ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಬಹುದಾಗಿರುತ್ತದೆ.
22	**Recommendation of executive engieer**	ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು (ವಿದ್ಯುತ್) ರವರ ಶಿಫಾರಸ್ಸಿನಂತೆ ಗುತ್ತಿಗೆದಾರರ ಆರೋಗ್ಯದ ದೃಷ್ಟಿಯಿಂದ, ಆರ್ಥಿಕ ಮುಗ್ಗಟ್ಟನ್ನು ಪರಿಗಣಿಸಿ ಕಾಲ ವಿಳಂಬದ ಅವಧಿಗೆ ರೂ.1209/- ಗಳ ದಂಡವನ್ನು ವಿಧಿಸಿ ಮಾನವೀಯತೆಯ ಮೇರೆಗೆ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಬಹುದಾಗಿರುತ್ತದೆ.

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Executive Engineer
BBMP Yelahanka Zone
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

19/07/22
Superintendent Engineer (Ele)
BBMP Yelahanka Zone

20/07/2022
ಪ್ರಧಾನ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ